



Inspector's Daily Report

9/1/2016 9:02 AM

FieldManager 5.2a

Contract: 15-0831-025, HMA RESURFACING WITH MILLING

IDR Date 8/31/2016	Day of Week Wednesday	Seq. No. 1	Import Date 9/1/2016	RCE's Name	Managing Office CRESTON RCE
Inspector's Initials-Name jn Jim Norris				Federal Project Number 160315 A1	Elec. Attachments None
Prime Contractor HENNINGSEN CONSTRUCTION, INC.					
Entered By jn, Jim Norris		Revised By		Revision Date	Revision No.
Temperatures Low: 66 ° F High: 82 ° F		Weather Clear			
Comments No Working Day Charged PCS poured the curb and gutter at intakes #2 & #3, the remaining added sidewalk up chestnut and the sidewalk around the replced base #13 at the municipal building. K&W poured the #7 & #8 light pole foundations.					

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
K & W ELECTRIC, INC.						
PRECISION CONCRETE SERVICES, INC.						

Site Information

Site Number	Site Description	Days Charged	Contractor(s) Working	Hours Available	Hours Worked	Controlling Operations	Reason for Delays	Comments
00		0.000	Yes			PCC Sidewalks		

Item Postings**Project: 00-000S-838, 160315 085 LSS****Category: 0001, N:ROADWAY ITEMS STPN-000-S(838)--2J-00**

Item/Material Description	Item Code	Prop.Ln.	Location	Quantity	Unit	Brkdwn ID	Attn
RMVL OF SIDEWALK	2511-6745900	0210	Sta 0+00	435.200	SY		
Contractor: PRECISION CONCRETE SERVICES, INC.							
Item Remarks: Walnu Street to Chestnut Street North Side - Planned Quantity							
RMVL OF SIDEWALK	2511-6745900	0210	Sta 0+00	13.333	SY		

Contractor: PRECISION CONCRETE SERVICES, INC.

Item Remarks: Added Quantity - Area removed and replaced around light pole foundation #13 that was previously placed incorrectly



Inspector's Daily Report

Item Postings

Project: 00-000S-838, 160315 085 LSS

Category: 0001, N:ROADWAY ITEMS STPN-000-S(838)--2J-00

Item/Material Description	Item Code	Prop.Ln.	Location	Quantity	Unit	Brkdwn ID	Attn
SIDEWALK, PCC, 6"	2511-7526006	0230	Sta 0+00	13.333	SY		

Contractor: PRECISION CONCRETE SERVICES, INC.

Item Remarks: Added Quantity - Area around light pole foundation #13 that was previously placed incorrectly

SIDEWALK, PCC, 6"	2511-7526006	0230	Sta 0+00	432.300	SY		
-------------------	--------------	------	----------	---------	----	--	--

Contractor: PRECISION CONCRETE SERVICES, INC.

Item Remarks: Planned Quantity - Walnut Street to Chestnut Street South Side (includes planned 4" area that was changed to 6")

DETECTABLE WARNING	2511-7528101	0240	Sta 0+00	30.000	SF		
--------------------	--------------	------	----------	--------	----	--	--

Contractor: PRECISION CONCRETE SERVICES, INC.

Item Remarks: Southeast corner of Walnut - 2 sections at 2' x 5' and The ramp in front of Dr Office - 1 section 2' x 5'

('EACH' ITEM) Removal & Replace Light Pole Foundation	2599-9999005	0685	Sta 0+00	1.000	EACH		
---	--------------	------	----------	-------	------	--	--

Contractor: K & W ELECTRIC, INC.

Item Remarks: Lioght Pole Foundation #13 that was previously placed incorrectly

Project: 00-000S-838, 160315 085 LSS

Category: 0002, N:ROADWAY ITEMS STPN-000-S(838)--2J-00

Item/Material Description	Item Code	Prop.Ln.	Location	Quantity	Unit	Brkdwn ID	Attn
('EACH' ITEM) LIGHT POLE FOUNDATION	2599-9999005	0380	Sta 635+41	1.000	EACH		

Contractor: K & W ELECTRIC, INC.

Item Remarks: Foundation - X#7

('EACH' ITEM) LIGHT POLE FOUNDATION	2599-9999005	0380	Sta 636+15	1.000	EACH		
-------------------------------------	--------------	------	------------	-------	------	--	--

Contractor: K & W ELECTRIC, INC.

Item Remarks: Foundation - X#8

('LINEAR FEET' ITEM) ELECTRICAL CIRCUIT	2599-9999009	0410	Sta 0+00	75.000	LF		
---	--------------	------	----------	--------	----	--	--

Contractor: K & W ELECTRIC, INC.

Item Remarks: From XP#7 to XP#8 - Planned Quantity as per SP-150072

Reviewed By: _____
(Signature)_____
(Date)